

LOCAL GOVERNMENT SUPPORT FUND-SUPPORT TO BARANGAY DEVELOPMENT PROGRAM

Report on Fund Utilization and Status of Program/ Project Implementation

For the 1st Quarter Ended March 31, 2024

Fund Source	Date of Notice of Authority to Debit Account	Type of Project	Name/Title of Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Project Status
							Received	Obligation	Disbursement		
LGSF-SBDP	990-23-06-029/ June 30, 2023	Farm to Market Road	Concreting of Farm-to-Market Road in Barangay Cataning	Brgy. Cataning, Balanga City, Bataan	Public Bidding / By-Contract	9,775	6,606,882.17	6,305,745.00	-	February 2024	Project still on-going
LGSF-SBDP	990-23-06-029/ June 30, 2023	Other Structure	Provision of Renewable Energy based Electrification in Barangay Ibayo	Brgy. Ibayo, Balanga City, Bataan	Public Bidding / By-Contract	2,277	6,606,882.17	6,293,155.00	2,517,262.00	January 2024	100% Completed. Payment still in process

Prepared by : The Local Finance Committee (LFC)


MARICRIS B. GUECO
 Acting City Accountant


JOER GRACE H. DE MESA
 City Budget Officer


JOSELITO R. EVANGELISTA
 City Treasurer


ELSA P. ILAGAN
 City Planning and Development Coordinator

Attested by:


HON. FRANCIS ANTHONY S. GARCIA
 City Mayor