


LOCAL GOVERNMENT SUPPORT FUND-SUPPORT TO BARANGAY DEVELOPMENT PROGRAM


Report on Fund Utilization and Status of Program/ Project Implementation

For the 2nd Quarter Ended June 30, 2024

Fund Source	Date of Notice of Authority to Debit Account	Type of Project	Name/Title of Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion	Project Status
							Received	Obligation	Disbursement		
LGSF-SBDP	990-23-06-029/ June 30, 2023	Farm to Market Road	Concreting of Farm-to-Market Road in Barangay Cataning	Brgy. Cataning, Balanga City, Bataan	Public Bidding / By-Contract	9,775	6,606,882.17	6,305,745.00	6,305,745.00	February 2024	100% Completed.
LGSF-SBDP	990-23-06-029/ June 30, 2023	Other Structure	Provision of Renewable Energy based Electrification in Barangay Ibayo	Brgy. Ibayo, Balanga City, Bataan	Public Bidding / By-Contract	2,277	6,606,882.17	6,293,155.00	6,293,155.00	January 2024	100% Completed.
							13,213,764.34	12,598,900.00	12,598,900.00		

Prepared by : The Local Finance Committee (LFC)


MARICRIS B. GUECO
Acting City Accountant


JOER GRACE H. DE MESA
City Budget Officer


JOSEFINE R. EVANGELISTA
City Treasurer


ELSA P. ILAGAN
City Planning and Development Coordinator

Attested by:


HON. FRANCIS ANTHONYS S. GARCIA
City Mayor

CITY PLANNING & DEVELOPMENT OFFICE
RECEIVED

BY: Rona
DATE: JUL 10 2024